


2013-110



April 11, 2013

Joseph E. Neglia, PE, PP, PLS  
CEO, Chairman of the Board

Michael J. Neglia, PE, PP, PLS  
President

Gregory Polyniak, PE, PP

Michael F. Berliner

Thomas R. Solfaro, PE, CME

Daniel Kaufman, PE, PP

Brian Intindola, PE

Joann Signa

Civil Engineering

Municipal Engineering

Landscape Architecture

Traffic Engineering

Planning

Land Surveying

Construction Management

Honorable Mayor and Council  
**Borough of Edgewater**  
55 River Road  
Edgewater, NJ 07020

**Re: Veterans Field Improvements  
Raising Field Elevations due to Super Storm Sandy  
Change Order No. 4  
NEA File No.: EDGWMUN11.014**

Dear Honorable Mayor and Members of the Council:

As requested, and in order to accelerate the construction of the above referenced project, please find enclosed Change Order No. 4. As you are aware, this Change Order reflects an increase in quantities in order to raise the field due to Super Storm Sandy and reflects an increase in the modular block wall and importing fill items. However, we wish to stress that the cost presented is preliminary and conservative due to the fact that the redesign has not been completed, but as mentioned, has been requested in order to avoid any future delays.

Based on the above, it is recommended that Change Order No. 4 be approved, which reflects a cost of \$ 426,894.50, and represents an 8.69% increase in the contract inclusive of Change Orders 1, 2 and 3.

Should you have any questions, please do not hesitate to call.

34 Park Avenue

PO Box 426

Lyndhurst, NJ 07071

Tel: 201.939.8805

Fax: 201.939.0846

www.negliaengineering.com

Very truly yours,  
**Neglia Engineering Associates**

Daniel C. Kaufman, P.E.  
For the Borough Engineer  
Borough of Edgewater

Very truly yours,  
**Neglia Engineering Associates**

Michael F. Berliner  
For the Borough Engineer  
Borough of Edgewater

MFB/dck/ag

CC: Gregory Franz, Borough Administrator  
Phillip Boggia, Esq., Borough Attorney



**BOROUGH OF EDGEWATER  
RESOLUTION**

COUNCILPERSON	YES	NO	ABSTAIN	ABSENT
HENWOOD	✓			
DORAN	✓			
MONTE	✓			
VIDAL	✓			
JORDAN	✓			
BARTOLOMEO	✓			
MAYOR				

DATE: April 15, 2013

RESOLUTION NO. 2013-110

INTRODUCED BY: [Signature]

SECOND BY: [Signature]

**VETERANS FIELD IMPROVEMENTS  
CHANGE ORDER NO. 4  
NEA File No.: EDGWMUN 11.014**

**BE IT RESOLVED** by the Mayor and Council of the Borough of Edgewater, Bergen County, New Jersey upon the recommendation of the Borough Engineer that the Change Order for the Contract listed below be and is hereby approved.

**BE IT RESOLVED** that the Chief Financial Officer has certified that funds are available for this purpose as follows:

I, Joseph Iannaconi, Jr., C.F.O., has certified that funding is available for this purpose through 1474-2012.

[Signature]  
JOSEPH IANNACONI, JR., C.F.O.

**BE IT RESOLVED** by the Mayor and Council of the Borough of Edgewater, Bergen County, New Jersey upon the recommendation of the Borough Engineer that the Change Order for the Contract listed below be and is hereby approved.

**TITLE OF JOB: VETERANS FIELD IMPROVEMENTS – RAISING FIELD ELEVATIONS DUE TO SUPERSTORM SANDY**

**CONTRACTOR: WATERSIDE CONSTRUCTION 22 ROUTE 5, EDGEWATER, NJ**

**CHANGE ORDER NO. 4**

**AMOUNT OF CHANGE THIS RESOLUTION: \$426,894.50 or a 8.69% increase**

I hereby certify that the above Resolution was adopted by the Mayor and Council on April 15, 2013.

[Signature]  
**BARBARA RAE, RMC, CMC**  
Borough Clerk

CHANGE ORDER NO. 4

DATE: April 11, 2013

1 of 1

Borough of Edgewater  
Bergen County

NAME OF CONTRACTOR:  
Waterside Construction  
22 Route 5  
Edgewater, New Jersey 07020

NAME OF PROJECT:  
Veteran's Field Improvements  
Project No. EDGWMUN11.014

Gentlemen:

In accordance with the provisions of Section 109 - Measurement and Payment of the New Jersey Department of Transportation Standard Specifications for Road and Bridge Construction (2007 Ed), included as part of the specification for the above referenced contract, you are hereby advised of the following changes in the contract quantities or in case of supplementary work you agree to its performance by your firm at the price stated.

LOCATION OF PROPOSED CHANGE: Veteran's Field

NATURE AND REASON FOR CHANGE: Raise Design Elevations due to Super Storm Sandy

No.	Item	Quantity	Unit	Price	Amount
<u>Supplemental</u>					
TOTAL SUPPLEMENTAL					<u>\$0.00</u>
<u>Extra</u>					
9	Import Fill	27600.00	CY	\$12.82	\$353,832.00
12	Modular Block Wall	4175.00	SF	\$17.50	\$73,062.50
TOTAL EXTRA					<u>\$426,894.50</u>

Reduction

TOTAL REDUCTION: \$0.00

AMOUNT OF ORIGINAL CONTRACT \$7,231,575.88

ADJUSTED AMOUNT BASED ON CHANGE ORDER NOS.: 1,2,3 & 4

\$426,894.50 5.90 % Increase

\$628,510.74 8.69 % Increase

Don Chiper 4/11/13  
(Municipal Engineer) (Date)

(Committee Chairman) (Date)

ACCEPTED: [Signature] 4/11/2013  
(Contractor) (Date)

SUPPLEMENTAL \$0.00  
EXTRA: \$426,894.50  
REDUCTION: \$0.00

\$7,860,086.62

THIS CHANGE ORDER  
IN TOTAL CONTRACT TO DATE

MUNICIPAL APPROVAL:  
James F. O'Blaney 4-15-13  
(Mayor) (Date)  
[Signature] 4-15-13  
(Clerk) (Date)